G. R. S. 59] GPB—15 000—20 12 1,

GENERAL AND REVENUE SECRETARIAT.

1896-97
~~191~~
(Murrai)

File No. 209

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Directing that the repairs to the Mattabuildings at Haribar, Chittalong ~~st~~ may be considered later on when funds become available for the purpose

PREVIOUS REFERENCES	LATER REFERENCES.

Gen. Serial No. 30.] 229

1896

MUZARAI.

From The Dy Commr Chitaldrug

To The Muzrai Secretary

Dated 1. 9 96

Despatched

Received 5/9

Enclosures No. 3

General No. 200

~~Muzarai P. No.~~ 20

Submitting two estimates for the repairs of the Uttaradi Math buildings at Chitaldrug and Harihar

To the same No 6418 dy 23/11/96

F. 200/20 Inc. 3

Deputy Commissioners Office
Chitaldroog District
Dated Chitaldroog, 1st September
1896

To
The Secretary to the
Government of Mysore
Revenue Department

Sir,

I have the honour to state that there is a building and enclosure belonging to the Nattadi Matt both in Chitaldroog and in Harihar. The buildings are in ruins and the enclosures are kept in an insanitary condition. I am informed that funds payable to the Matt are at the disposal of Government. I beg to submit two estimates and plans for the building of matts with Pukka materials both at Harihar and at Chitaldroog and request that if funds are available for both, both may be sanctioned. If funds for both are not available then the Estimate for the Matt at Harihar may be sanctioned for the present.

I have the honour to be
Sir,
Your most obedient Servant
Illegible
Deputy Commissioner.

L. F. 56.] Estimate of the Probable Cost of Constructing Ultarade Mata at Chukkoog.

Detail of works.	No.	Dimensions.			Contents.	Total.
Earthwork. Excavation						
Long walls	3	53½	2½	4	1605	
End walls	2	57	2½	4	1140	
Screen walls	1	17	2½	4	170	
Walls of bath room	1	11½	2½	4	115	
Do	1	12	2½	4	120	
Total cubic feet					3150	117 Cub Yds
Split stones in clay						
Filling foundation as per excavation					3150	
Basement:- Long walls	3	53	2	2	636	
End walls	2	56½	2	2	452	
Screen walls	1	16½	2	2	66	
Walls of bath room	1	11	2	2	44	
Do	1	11½	2	2	46	
End walls above Basement	1	40	1½	6½	390	
Do	1	35	1½	6½	341	
Do	1	27	1½	6½	263	
Total cubic feet						5388
Burnt brick in clay						
Long walls	3	54½	1½	10	2362	
End walls	2	20	1½	10	600	
Screen walls	1	17	1½	10	255	
Walls of bath room	1	11½	1½	10	172	
Do	1	12	1½	10	180	
Gables	3	20	1½	2½	225	
Do	2	12	1½	2	72	
Total cubic feet					3866	
Deductions for doors	3	3½	1½	7	110	
Windows	6	3½	1½	5	157	
Windows	1	2½	1½	4	25	
Total deductions					292	
Balance Brick in clay						3574
Plastering with chunam						
Long walls	2×3	52½		10	3150	
End walls	2×3	20		10	1200	

Walls of bathroom	1×	11½		10		
Do	1×	12			240	
Gables	×2	20			300	
Do of bathroom	3×	12		2	144	
	2	9			56.04	
Deduction. Doors	3	3		6	54	
Windows	6	3		4	72	
Do	1	2		3	6	
					132	
	sq					54.7
White washing.			o		sqrs	30.00
Color washing.			Do			24.72
Pointing with Chunam						
Long walls	2×	53		2	636	
End walls	×	56½		2	43	
Screen walls	1×	16½		2	66	
Walls of bathroom	1×	11		2	44	
Do	1×2	11½		2	46	
End walls	2	40		6½	520	
Do	2	35		6½	436	
Do	2	27		6½	341	
	Total sqrs					25.41
Cornice Work both ends	2×2	13			52	
Bath room	2×2	9			36	
	Total Running feet					88
Brown stone slabs, dressed & fixed						
Over and below doors	2×4	5	1½	(6")	60	
Windows	6×2	5	1½		90	
Do	1×2	3	1½		9	
Flagging bathroom	1	12	10		120	
Steps	3×5	4	1½		90	
	Total square feet					369
Concrete with a coat of plaster	1	17	17	(⅓)	2.89	
Do	1	31	17		527	
	Total					8.16
Teak wood wrought and put up						
Rafters	2×19	13½	3"	5"	53	
Collars	19	15	3"	5"	26	
Wall plate	2	52½	4"	4"	12	
Bathroom Rafters	2×6	9	3"	5"	11½	
Collars	6	6	3"	5"	4	
Wall plate	2	12	4"	4"	3	
	Total cub. feet					109
Roofing with country tiles, teak peepers nails and chunam borders	2	12	9		2.16	2.16 sqrs
Teak eave boards to main rooms	2	52½	(9")		105	105 Rg ft
Roofing with mangalore tiles. Teak peepers. nails &c	2	53	13		1378	13.78 sqrs

	4	3	6	72	72 sqr ft-
with Iron		3	4	72	
Two		2	3	6	
	2				78
painting doors and windows				qrs	10 00
Wood oiling two coats.			do		10 00
sundry charges for dismantling old					
Levelling ground —					
Construction of steps &c					75

Abstract.

Items.	Per.	Rate.	Quantity.	Amount.
Earthwork	Cu yd	2 .	117	15
Split stones in clay	C. ft	2 .	5388	673
Burnt brick in clay	"	2 6	3574	558
Plastering with chunam	sqr	2 8 .	54.72	137
White washing	sqr	4 .	30.00	8
Color washing	sqr	5 .	24.72	6
Pointing with chunam	sqr	1 8 .	25.41	38
Cornice work	Rft	8 .	88	44
Burnt stone slabs dressed and bedded	sq ft	. 6 .	369	139
Concrete with a coat of plaster	sqr	6 . .	8.16	49
Teak wood wrought and put up	Cft	3 12 .	109	409
Roofing with country tiles and teak reepers	sqr	18 . .	2.16	39
Teak Eave boards	Rft	. 6 .	105	39
Roofing with mangalore tiles teak reepers &c	sqr	28 . .	13 78	385
Teak doors battened	sq ft	1 . .	72	72
Do Windows with iron bars	sq ft	1 4 .	78	97
Painting doors and windows	sqr	3 . .	10 00	30
Wood oiling	sqr	2 8 .	10.00	25
Sundry works detailed in body	Lump sum			75
	Total			2838
Contingencies at 5 per cent				141
Grand Total Rupees				2979

Deputy Commissioners Office
Chilliwack
Dated 31st August 1896

Executive Engineer
Deputy Commissioners
Chilliwack District

Compared
LDM

E. E. 56.] Estimate of the Probable Cost of Constructing Uttradi Mutt at Harihar

Detail of works.	No.	Dimensions.			Contents.	Total.
Earthwork - Excavating foundation						
Longt walls	3	46	2/2	4	1380	
End walls	2	26	2/2	4	520	
Screen walls	1	14	2/2	4	140	
		Total Cft			2040	76 Cyds
Burnt Stone work in clay						
Filling foundation	as per excavation				2040	
Basement - Longt walls	3	45/2	2	1/2	409/2	
End walls	2	26/2	2	1/2	159	
Screen walls	1	14/2	2	1/2	44	
		Total Cft			2652/2	2652/2 Cft
Burnt brick in clay						
Superstructure —						
Longt walls	2	45	1/2	13	1755	
End walls	2	27	1/2	13	1053	
Screen walls	1	15	1/2	13	292	
Gables	3	27	1/2	6/3	364	
		Total			3464	
Deduction						
for doors	2	3	1/2	6	54	
Windows	6	3	1/2	4	108	
		Total deduction			162	
		Balance Cft				3302 Cft
Plastering with Chunam						

Deductions

For doors		3	-	6	36	
Windows	6	3	-	4	72	
				deductions	0	
Balance plastering						45.12

Pointing with Chunam

Longt. walls	2x3	45	-	1/2	40	
End walls	2x2	26/2	-	1/2	159	
Screen walls	2	15	-	1/2	4	
		Total Sq ft			0	6 09 Sq
White washing half of plastering					25.00	25.60 Sq
Color washing					20.00	20 00 Sq
Cornice work —	1x2	19			38	
— Do —	1x2	13			26	
		Total Rft			64	64 Rft

Burnt Stone - Slabs dressed & fixed

Over & below doors	3x2	5	1/2	(6")	45	
windows	2x6	5	1/2	(6")	90	
Flagging Verandah	1	46	6	(6")	276	
Steps	2x4	4	1/2	(6")	48	
		Total Sq ft			459	459 Sq

Concrete work with a Coat of plaster

Floor of room	1	34/4	15	(4")	518	
— Do — of kitchen	1	12	15	(4")	180	
		Total Sq ft			698	698 Sq

Teak wood wrought & painted

Rafters Common 2/2 ft apart,	19	19	3"	5"	37/2	
from Center to Center	19	12/2	3"	5"	24/2	
Collars	19	13	3"	5"	26	
Wall plates	2	46	4"	4"	11	
Bressummer	1	46	6"	9"	17/4	
Pillars in Verandah	10	7 3/4	6"	6"	19	
Pillar plates or caps	10	2	6"	9"	7/2	
		Total Cft			142	142

Estimate of the Probable Cost of

Detail of works.	No.	Dimensions.			Contents	Total.
Roofing with Mangalore tiles						
Teak reepers nails & chunam borders	1	46	-	20	920	
	1½	46	-	13	598	
				Total	1518	15 18 Sqr
Teak Eave board	2	46	(9")		92	92 Rft
Wood filing	Lump Sum				Sqr	10. 00 Sqr
Teak wood doors battened	3	3	-	6	54	54
— Do — windows with Iron bars	6	3	-	4	72	72
Painting - doors & windows	Lump Sum				Sqr	8 00
Sundry works —	—	Do	—		Rs	75 Rs

Abstract.

Items.	Per.	Rate.	Quantity.	Amount.
Earth work Excavation	Cyd	- 2 -	76	9
Burnt Stone in Clay	Cft	- 3 -	2652½	497
Do Brick in Clay	Cft	- 2 6	3302	516
Plastering with Chunam	Sqr.	2 8 -	45 12	113
Pointing with Chunam	Sqr	1 8 -	6.09	9
White-washing	Sqr	. 4 -	25.00	6
Color-washing	Sqr.	- 5 -	20.00	6
Cornice work	Rft	- 8 -	64	32
Burnt Stone Slabs dressed & fitted with close joints	Sqft	- 6 -	459	172
Concrete work with a Coat of plaster	Sft	6 -	698	42
Teak wood wrought & put up	Cft	3 12 -	142¾	531
Roofing with Mangalore tiles teak peepers &c	Sqr.	28 - -	15.18	425
Teak Eave boards	Rft	6 -	92	34
Wood oiling	Sqr.	2 8 -	10.00	25
Teak doors battened	Sft	1 - -	54	54
— Do — windows with iron bars	Sft	1 4 -	72	90
Painting doors & windows	Sqr.	3 - -	8.00	24.
Sundry works. - Such as levelling ground &c		Lump Sum	—	75
			Total Rs	2665

Chittaldroog
31/8/96

Compared
Coll

Measured down
Deputy Commissioner

Gen Serial No. 30.]

189

MUZARAI.

From

The Secretary to the
Dewan of Mysore.

To

The Deputy Comr.
Chitaldrug District

Dated 23rd Novr 1896

Despatched 25th Novr 1896.

Received

Enclosures No.

General No. 641 R
Muzarai F. No.

His No. 200/20 dated 18th Sept 1896, submitting for sanction two Estimates for the repairs of the Sri Uttaradi matt buildings at Chitaldrug and Harihar.

Has the honor to in reply state that, it having been represented to the Govt by the matts agent that the matt buildings at Hole-~~Narsi~~ 1000 P.—21-5-01—1,000 Narsipur and Sreerangapatam were likewise in a bad condition

want
~~of great~~
Govt have
the repairs of these
be taken up first

and that therefore the
question of repairing
Matt buildings at
Drug and will
Considered
when funds become
available for the

~~2 The Estimates received~~
~~with the Docket under~~
~~reply~~

By order.

Asst. Secretary.